	CLASSIFICATION SECRET/CONTROL/US OF ICIAIS ONLY 408
ountry	Ger Approved For Release 2001/85/867 CHERORE 100 457R00 25X1A
OPIC	Puetnitz Airfield
J! (U	AND THE PROPERTY OF THE PROPER
Author Continues Torres	
AGES	ENCLOSURES (No. & TYPE) two sketches on ditto 25X1A
EMARKS	
COPPLEY CHARGE TO PRIOR WHEN	
k szadákát keszen Alton felk szágásza a fyrosán	REFERENCE CUPY
X1X	DO NOT CIRCULATE
	טט אסו
1. X1A 25X1C	About 300 Soviet Air Force troops who arrived at Puetnitz airfield by rail during the night from 4 to 5 October 1951 were quartered in the buildings north of the field which had been evacuated by refugees. The soldiers cleaned the destroyed hangars where truck was also observed. Construction material which arrived for the reconstruction of one hangar included 14 carloads on 27 September and 10
	carloads on 4 October. (1)
2.	The runway was completed on 7 October. The last 400 meters of the castern end of the runway were raised to 1.2 meters above the surface of the surrounding area. Work was nearing completion on a connecting lane which lod from the east end of the runway to the taxiway. The connecting lane, 15 x 490 meters, was covered with concrete slabs each 3.5×5 meters. A dispersal area 40×80 meters, north of the connecting lane, was covered with concrete slabs 4 meters square. The mother dispersal area, 40×100 meters, was under construction about 300 meters north of the west end of the runway. (2)
3.	For one square meter of concrete 15 cm thick the following material, which was measured in wooden boxes, was required: 270 liters of gravel, 160 liters of crushed stones, and 70 liters or one sac of cement. The concrete cover topied a 30-cm layer of rolled gravel. The subsoil of the runway consisted mostly of sand. Loamy spots were filled with gravel to a depth of up to one meter. The drainage pipes on both sides of the runway were completed.
4.	A total of 22 brick buildings, including two buildings for officers and one known as
	Kulturhalle, were observed at the field. The spur track from Damgarten railroad station was being extended to the southwest by 500 meters and was scheduled to run as far as the fuel dumps. The course of the track was already staked off. No construction material arrived on the spur track except for cement which came from the Niemburg-Saale Cement Plant. There were two underground fuel dumps, each covering an area of 40 x 150 meters and provided with eight containers. (3) The site of one dump was paved while the site of the other dump, which was directly east of it, had a grass cover. The two dumps were probably connected to each other. Two manholes, about 2.5 meters apart, which were closed by steel lids 1 x 1.5 meters, gave access to each container.
)	CLASSIFICATION SECRET/CONTROL/US OFFICIALS ONLY
	CONFIDENTIAL Decument No. 3
	No Change in Class. Declassified Class. Changed Fo: IS S C
	Auth.: HR 76-2 Auth.: HR 76-2 Dale: 0.9 AUG 1978 Bare 234 Approved For Release 2001/03/06 : CIA-RDP82-00457R009500370003-8

5. On 13 October, about 1,600 laborers were employed at the field.

*bout 200 other men had been transferred to Oderberg for bridge and railroad construction. The boviet labor unit had noved from the tents into brick buildings. The unit was engaged in grading work in the eastern extension of the runway and in the area between the taxiway and a new runway. Truck which belong to this unit was used for supply runs. The boviet construction supervisor used sedan field work at the field of the property was the Jerman supervisor at the

25X1C

25

25X1A

6. On 18 Jetober, about 100 boviet Air Force troops were quartered at the field. Aircraft were expected to arrive after 20 Tetober. (5)

25X1A

(1) It has not been determined whether the newly arrived 300 beviet Air Force soldiers are to increase the strength of the labor unit of about 100 men or whether they are the advence party of a unit which is to occupy the field after its completion.

(2) For layout sketch of airfield, see Armex 1. The hangars, barracks buildings, and all the other installations at the field coincide with wortime records and, therefore, is believed to be correct. The statement that the east end of the runway extented 1.2 meters above the surface of the ground is credible because the terrain of the field inclines to the east.

(3) For sketch of fuel dumps, see Annex 3.

(4) The transfer of workers from ruethitz to derberg is reported for the first time. The German supervisor is the third reported within a short period of time. Rother was reported as the German construction supervisor on 16 September 1991. Information on the intended construction of an airfield on Ruegen Island and the transfer of laborers for this construction was previously received from helzow airfield.

The 25X1A reported.

(5) According to the status of construction, an occupation of Paetnitz airfield after late-October 1 51 appears possible.

SECRET/CONTRIL/US OFFICIALS ONLY